

## **Tentative Schedule as of 7/15/2024**

Week of July 15-The remaining houses on Main Street will soon transition from temporary to permanent utility hookups. Then road building will begin, and will be happening until the end of July.

Starting in early August, the curb crew will begin their work. During this period, when curbs and driveway approaches are being poured, residents will experience a temporary loss of driveway access for approximately one week. We will provide more specific dates as soon as they become available.

## **Previous Updates**

### **Tentative Schedule as of 6/10/2024**

June 12-The Main Street/CTH K Street & Utility Project will progress to the next phase on June 12, 2024. This phase will cover the section from 3rd Street to 5th Street. Please note that the start date is subject to change based on weather conditions and other unforeseen factors. The Railroad Street to 3rd Street section will be covered with gravel and will be drivable. You will be able to cross this area in order to access downtown.

### **Tentative Schedule as of 4/10/2024**

April 22-Steen Construction is scheduled to start clearing and grubbing of trees. This is estimated to take 3 days.

April 30 and May 1- County is scheduled to mill off asphaltic pavement (entire length of project).

May 2- Steen Construction is scheduled to start removals of concrete and installing temporary water (from Railroad to 3<sup>rd</sup> Street)

May 6- Steen Construction is scheduled to start installing pipe the week of May 6<sup>th</sup> (from Railroad towards 3<sup>rd</sup> St). Steen Construction will be onsite full time from this point forward.