

Tentative Schedule as of 7/25/24

Weather pending, the contractor will be working on the curb early next week. The string will be set on Monday, July 29th, then the curb will be poured on Tuesday, July 30th and Wednesday, July 31st for the whole length of the project (Railroad Street to 5th Street). The residents that have driveways in this area will not have access from Monday, July 29th to Wednesday, August 7th in order to let the concrete cure. No parking on Main street during the curb pouring.

We will update everyone once we know the dates for sidewalk and driveway apron pouring as that will also be a time you will lose access to your driveway.