

Tentative Schedule as of 4/10/24

April 22- Steen Construction is scheduled to start clearing and grubbing of trees. This is estimated to take 3 days.

April 30 and May 1- County is scheduled to mill off asphaltic pavement (entire length of project).

May 2- Steen Construction is scheduled to start removals of concrete and installing temporary water (from Railroad to 3rd Street)

May 6- Steen Construction is scheduled to start installing pipe the week of May 6th (from Railroad towards 3rd St). Steen Construction will be onsite full time from this point forward.